Construction and laying of new pipeline works and cistern (MWS) for existing and new borewell in Ward No.16

1st & Final Bill

Item No.	DESCRIPTION OF WORK	Unit	Previous		Present Measurement			Total Up-to-date		Remarks
			Qty.	Cost	Qty	Rate Rs. P	Cost	Qty.	Cost	
1	Earthwork excavation for the foundations of the buildings,water supply,sanitary line and electrical conduits either in pits or in trenches 1.5m and above in width in hard soil not exceeding 1.5 m in depth including dressing the bottom and sides of the pits and trenches,stacking the excavated soil clear from the excavations with lead upto 50m after breaking of clod complete a per specifications.	Cum	--	--	1178.82	270.00	318281.00	1178.82	318281.00	
2	Provding and fixing to wall, celing and floor nigh density polythlene pipes 6.00 kg/sq cm working pressure 63mm outside diameter with special flange, compression type fitting, wall, clips, making good the wall ceiling and floor, including cost of all materials, labour charges, HOM of equipments and testing complete as per specifications.	rmt	--	--	2183.00	350.00	764050.00	2183.00	764050.00	
3	Refilling earth around pipe lines, cables in layers not exceeding 520 cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m and lift upto 1.5 m including cost of all labour complete as per specifications	Cum	--	--	1178.82	70.00	82517.00	1178.82	82517.00	
					TOTAL =	**Rs.**	**1164848.00**	**Rs.**	**1164848.00**	

CERTIFICATE: Certified that,

1. The work done is satisfactorily
2. Thre are no departmental issues to the work
3. Private vehicle has been engaged for conveying of silt, debris , muck etc.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತ
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner